

Summary of List A items identified in All Hallows Quinquennial report 2020

Ref.	Items listed in F.02 Schedule of Urgent Items Identified (within 2 years)	Budget Cost
A.07vi)	The surface water drains on the south side are known to back up occasionally it is likely that this is due to the soak-aways being silted up. It is advised that these un-replaced are surveyed by a specialist company to determine how clear they are and also that an allowance is made over the next 5 years for extending the new soakaway on the north side and connecting for the remaining down pipes and also upgrading other soakaways.	£ 400 Remedial work done
B.02d.	At the last inspection one short section of pipe discharging onto the valley west of the organ vestry roof was broken and needed replacing This should be repaired if not done already.	Done
D.09,iii,	South Aisle East elevation - A coping stone is missing that should be replaced.	£750
D.10a.	There are four square headed windows with triple arched panels, as noted in the previous report the window stonework is in poor condition It is considered that eight mullions are in need of repair back to the glass line and also around ten jamb stones need replacing.	£12,000
D.11a	Chancel South Elevation- Repointing is required right of the eastern lancet	£200
D.16b.	Small plant to remove in string course and repoint [Not included in Final version]	£150
E.13e	One oak louvre fell from the belfry windows recently, these should be checked urgently, and any loose or vulnerable louvres repaired.	Being Worked on